15-916743
1501 s Potomac ST
Phase II

January 14, 2016

Mr. Inspector's Name
Electrical Inspection
City in NC

RE: Medical Center of Aurora, CO

Dear Mr. Inspector:

I appreciate the opportunity to assist with your question(s) regarding the certification of the Schneider Electric / Square D Isolated Power Equipment installed at this location. I am a member of NEC CMP 13, NFPA 99 and UL STP 1047 which are responsible for defining the product safety requirements and marking of these products.

Although similar in appearance, isolated power equipment is fundamentally different than equipment intended for normal and emergency power distribution within a facility. Traditional power distribution equipment must include appropriate overcurrent protection; short-circuit, overload, and ground fault protection. The overcurrent protective devices in traditional power systems will have symmetrical ampere interrupting current ratings (AIC) which are utilized in the testing of the distribution equipment to determine the equipment short-circuit current rating (SCCR). The SCCR is the rating of importance when inspecting or evaluating traditional power equipment. Isolated power equipment is different because it is a device intended to provide a special level of protection against electrical shock hazards within a defined and typically wet location area of a hospital. The function is similar to that of a GFCI device. The term "equipment" is used to describe these products because often the isolated power is comprised of multiple component enclosures but the function should be viewed as a device. From the product standard, UL 1047, isolated power equipment capacity and ratings are strictly limited.

RATING

38 Details

38.1 Isolated power systems equipment shall be rated in input volts, amperes, number of phases, if other than single phase, and hertz and isolated output circuits in volts, amperes, and number of phases if other than single phase. The primary voltage shall be 120, 208, 240, 277, 480, or 600 V, and the secondary shall be 120, 208, 240, or 277 V.

38.2 The input rating, volts times amperes, shall not exceed 25 kVA.

Exception: An isolated power center intended to supply x-ray equipment only, may have a momentary input rating greater than 25 kVA.

38.3 An isolated power center intended to supply x-ray equipment only may be additionally rated with a momentary input rating greater than 25 kVA.

Key inspection criteria such as product marking also reflect this distinction and specify that the electrical ratings from the above section be included for the product.

Schneider Electric
8821 Garners Ferry Road
Hopkins, SC 29061 USA
www.chad.kennedy@schneider-electric.com

15-916743

MARKING

39 Details

39.1 Isolated power systems equipment shall be legible and permanently marked where it will be plainly visible after installation with the manufacturer's name or trademark or any other distinctive marking by means of which the organization responsible for the product can be readily identified; the date or other dating period of manufacture not exceeding any three consecutive months, a distinctive catalog designation or the equivalent, and with the electrical rating.

Exception: The date of manufacture may be abbreviated or in an established or otherwise accepted code.

39.2 A required marking shall comply with the permanence of marking requirements in the Standard for Enclosures for Electrical Equipment, UL 50.

The installation constraints and suitable product uses are copied from the product standard into a certification guide or UL Whitebook to assist with field inspection of these products. The UL Whitebook category is KEWV and I have copied the information below for your reference.

2015-16 UL Whitebook: ISOLATED POWER SYSTEMS EQUIPMENT (KEWV)
These listings include isolated power centers which incorporate complete assemblies of isolation transformers and one or more isolated secondary circuits terminated in integrally mounted grounding type load receptacles in an overall enclosure which are intended for use in health care facilities where it is considered desirable to minimize available leakage and short-circuit currents. Line isolation monitors may be included in the assembly to indicate the "condition" of the isolated circuit and its connected components with respect to electrical ground. Other distribution panels listed as isolated power panelboards incorporate the same features as described above except that they may be supplied with power from a separate isolation transformer. They are connected by an approved wiring method to remote receptacles located in operating rooms or other anesthetizing location areas of health care facilities. Accessory equipment, such as terminal assemblies located in patient care areas, are also included in these listings.
For additional information, see Electrical Equipment for Use in Ordinary Locations (AALZ).
The basic standard used to investigate products in this category is UL 1047, "Isolated Power Systems Equipment" . The Listing Mark of UL on the product is the only method provided by UL to identify products manufactured under its Listing and Follow-Up Service. The Listing Mark for these products includes the UL symbol (as illustrated in the Introduction of this Directory) together with the word "LISTED," a control number, and the product name "Isolated Power Systems Equipment" .

I trust that this letter addresses your concerns that the product is appropriately marked per the product safety standard and intended use. If you need any additional information, please do not hesitate to contact me.

Regards,

Chad Kennedy

Chad Kennedy, P.E.
Manager, Industry Standards, Power Equipment
Office: 803-695-7813 / Mobile: 803-338-4706

Schneider Electric
8821 Garners Ferry Road
Hopkins, SC 29061 USA
www.chad.kennedy@schneider-electric.com

15916743
1501 s Potomac ST
Phase II

LINE ISOLATION MONITOR SYSTEM TEST

Schneider Electric

CUSTOMER	Graybar Electric Company, Inc. - Nashville, Tennessee	JOB #	WO-00080308	PAGE	
END USER	MEDICAL CENTER OF AURORA	DATE	1/2/2016	TEMPERATURE	60 F
SITE LOCATION	Medical Center of Aurora - SITE	DBID	35-185080	HUMIDITY	0 %
SUBSTATION	OR-10B	END USER ASSET/ID			
DESIGNATION	OR-10B	DEVICE	26011 - SE LINE ISOLATION MONITOR TEST		
TESTED BY	Joe Porras	EQUIPMENT USED	GFL-1000		

NAMEPLATE DATA

MANUFACTURER	Schneider Electric	PANEL TYPE	SIX07DA07DA	SERIAL NO.	
PANEL MODEL NO.		LIM TYPE	ISO Guard Series 6		
INPUT VOLTAGE	277VAC	OUTPUT VOLTAGE	120VAC	ALARM CURRENT PICKUP	○ 2mA ◉ 5mA
RANGE					

INDICATOR TESTS

DESCRIPTION	MONITOR	ALARMS	DESCRIPTION	MONITOR	ALARMS
SAFE LIGHT	ACCEPTABLE	ACCEPTABLE	AUDIBLE	ACCEPTABLE	ACCEPTABLE
HAZARD LIGHT	ACCEPTABLE	ACCEPTABLE	SILENCE	ACCEPTABLE	ACCEPTABLE
PUSH TO TEST	ACCEPTABLE	ACCEPTABLE	SELF CALIBRATION	ACCEPTABLE	ACCEPTABLE

HAZARD CURRENT READINGS

METER READING - CIRCUITS ON 0.8 mA METER READING - CIRCUITS OFF 0.0 mA

VOLTAGE TESTS

PRIMARY VOLTAGE - BREAKERS ON (LOADS ARE REMOVED OR OFF)				SECONDARY VOLTAGE - BREAKERS ON (LOADS ARE REMOVED OR OFF)			
H1-GROUND	279.1 V	H1-H2	280.0 V	X1-GROUND	68.0 V	X1-X2	124.0 V
H2-GROUND	0.0 V			X2-GROUND	65.0 V		

SYSTEM IMPEDANCE

PANEL LEAKAGE	L1-GND	L2-GND
BRANCH CKT. BREAKERS ON (LOADS ARE REMOVED OR OFF)	60 µA	58 µA
SYSTEM IMPEDANCE (KΩ)	2,067	2,138

SYSTEM LEAKAGE MUST BE ≥ 200,000 Ω PER NFPA 99

LIM TRIP LEVEL TEST

		SINGLE-R (K ohms)	SINGLE-C (micro Farad)	BAL-R (K ohms)	BAL-C (micro Farad)
L1-GND.	LIM MTR.	5.00 mA	5.00 mA	5.00 mA	5.00 mA
	EXT MTR.	5.00 mA @ 270.0	5.00 mA @ 884.00	5.00 mA @ 271.0	5.00 mA @ 883.00
L2-GND.	LIM MTR.	5.00 mA	5.00 mA	5.00 mA	5.00 mA
	EXT MTR.	5.00 mA @ 270.0	5.00 mA @ 885.00	5.00 mA @ 271.0	mA @

HAZARD LEAKAGE CURRENT TESTS - BRANCH CIRCUITS

CIRCUIT NUMBER	LEAKAGE CURRENT L1-GND µA	LEAKAGE CURRENT L2-GND µA
1	94	85
2	95	88
3	119	114
4	258	260
5	576	584
6	708	508
7	704	499
8	785	500
9	810	520
10	860	595
11	812	600
12	860	650
13	X	X
14	X	X
15	X	X
16	X	X

SP = SPARE F = FUTURE X = BLANK

LIM TEST RESULT: ◉ PASS ○ FAIL (SEE NOTES BELOW)
GROUND TESTING PERFORMED BY ◉ SCHNEIDER ELECTRIC ○ OTHERS
TOTAL OF 24 OUTLETS TESTED
RECEPTACLE POLARITY IS CORRECT ☑

TECH NOTE(S): All Test Results Satisfactory PASS
COMMENTS:
DEFICIENCIES:

15916743
1501 S Potomac ST
Phase II

LINE ISOLATION MONITOR SYSTEM TEST

Schneider Electric

CUSTOMER	Graybar Electric Company, Inc. - Nashville, Tennessee	JOB #	WO-00080308	PAGE	
END USER	MEDICAL CENTER OF AURORA	DATE	1/2/2016	TEMPERATURE	60 °F HUMIDITY 0 %
SITE LOCATION	Medical Center of Aurora - SITE	DBID	35-185120		
SUBSTATION	OR-9A	END USER ASSET/ID			
DESIGNATION	OR-9A	DEVICE	26011 - SE LINE ISOLATION MONITOR TES		
TESTED BY	Joe Porras	EQUIPMENT USED	GFL-1000		

NAMEPLATE DATA

MANUFACTURER	Schneider Electric	PANEL TYPE	SIX07DA07DA	SERIAL NO.	
PANEL MODEL NO.		LIM TYPE	ISO Guard Series 6		
INPUT VOLTAGE	277VAC	OUTPUT VOLTAGE	120VAC	ALARM CURRENT PICKUP	○ 2mA ◉ 5mA
RANGE					

INDICATOR TESTS

DESCRIPTION	MONITOR	ALARMS	DESCRIPTION	MONITOR	ALARMS
SAFE LIGHT	ACCEPTABLE	ACCEPTABLE	AUDIBLE	ACCEPTABLE	ACCEPTABLE
HAZARD LIGHT	ACCEPTABLE	ACCEPTABLE	SILENCE	ACCEPTABLE	ACCEPTABLE
PUSH TO TEST	ACCEPTABLE	ACCEPTABLE	SELF CALIBRATION	ACCEPTABLE	ACCEPTABLE

HAZARD CURRENT READINGS

METER READING - CIRCUITS ON 0.3 mA METER READING - CIRCUITS OFF 0.0 mA

VOLTAGE TESTS

PRIMARY VOLTAGE - BREAKERS ON (LOADS ARE REMOVED OR OFF)				SECONDARY VOLTAGE - BREAKERS ON (LOADS ARE REMOVED OR OFF)			
H1-GROUND	276.6 V	H1-H2	277.0 V	X1-GROUND	67.6 V	X1-X2	123.1 V
H2-GROUND	0.0 V			X2-GROUND	65.6 V		

SYSTEM IMPEDANCE

PANEL LEAKAGE	L1-GND	L2-GND
BRANCH CKT. BREAKERS ON (LOADS ARE REMOVED OR OFF)	59 µA	57 µA
SYSTEM IMPEDANCE (KΩ)	2,079	2,145

SYSTEM LEAKAGE MUST BE ≥ 200,000 Ω PER NFPA 99

LIM TRIP LEVEL TEST

		SINGLE-R (K ohms)	SINGLE-C (micro Farad)	BAL-R (K ohms)	BAL-C (micro Farad)
L1-GND.	LIM MTR.	5.00 mA	5.00 mA	5.00 mA	5.00 mA
	EXT MTR.	5.00 mA @ 269.0	5.00 mA @ 880.00	5.00 mA @ 271.0	5.00 mA @ 881.00
L2-GND.	LIM MTR.	5.00 mA	5.00 mA	5.00 mA	5.00 mA
	EXT MTR.	5.00 mA @ 269.0	5.00 mA @ 878.00	5.00 mA @ 271.0	mA @

HAZARD LEAKAGE CURRENT TESTS - BRANCH CIRCUITS

CIRCUIT NUMBER	LEAKAGE CURRENT L1-GND µA	LEAKAGE CURRENT L2-GND µA
1	94	92
2	129	123
3	261	262
4	283	283
5	314	312
6	345	343
7	378	378
8	456	454
9	495	503
10	519	526
11	530	540
12	540	554
13	562	573
14	X	X
15	X	X
16	X	X

SP = SPARE F = FUTURE X = BLANK

LIM TEST RESULT: ◉ PASS ○ FAIL (SEE NOTES BELOW)
GROUND TESTING PERFORMED BY ◉ SCHNEIDER ELECTRIC ○ OTHERS
TOTAL OF 28 OUTLETS TESTED
RECEPTACLE POLARITY IS CORRECT ☑

TECH NOTE(S):	All Test Results Satisfactory. PASS
COMMENTS:	
DEFICIENCIES:	

15-916743
501 s Potomac St.
Phase II

LINE ISOLATION MONITOR SYSTEM TEST

Schneider Electric

CUSTOMER	Graybar Electric Company, Inc. - Nashville, Tennessee	JOB #	WO-00080308	PAGE	
END USER	MEDICAL CENTER OF AURORA	DATE	1/2/2016	TEMPERATURE 60 °F	HUMIDITY 0 %
SITE LOCATION	Medical Center of Aurora - SITE	DBID	35-185110		
SUBSTATION	OR-9B	END USER ASSET/ID			
DESIGNATION	OR-9B	DEVICE	26011 - SE LINE ISOLATION MONITOR TES		
TESTED BY	Joe Porras	EQUIPMENT USED	GFL-1000		

NAMEPLATE DATA

MANUFACTURER	Schneider Electric	PANEL TYPE	SIX07DA07DA	SERIAL NO.	
PANEL MODEL NO.		LIM TYPE	ISO Guard Series 6		
INPUT VOLTAGE	277VAC	OUTPUT VOLTAGE	120VAC	ALARM CURRENT PICKUP	○ 2mA ◉ 5mA
RANGE					

INDICATOR TESTS

DESCRIPTION	MONITOR	ALARMS	DESCRIPTION	MONITOR	ALARMS
SAFE LIGHT	ACCEPTABLE	ACCEPTABLE	AUDIBLE	ACCEPTABLE	ACCEPTABLE
HAZARD LIGHT	ACCEPTABLE	ACCEPTABLE	SILENCE	ACCEPTABLE	ACCEPTABLE
PUSH TO TEST	ACCEPTABLE	ACCEPTABLE	SELF CALIBRATION	ACCEPTABLE	ACCEPTABLE

HAZARD CURRENT READINGS

METER READING - CIRCUITS ON 0.8 mA METER READING - CIRCUITS OFF 0.0 mA

VOLTAGE TESTS

PRIMARY VOLTAGE - BREAKERS ON (LOADS ARE REMOVED OR OFF)				SECONDARY VOLTAGE - BREAKERS ON (LOADS ARE REMOVED OR OFF)			
H1-GROUND	277.0 V	H1-H2	276.4 V	X1-GROUND	56.4 V	X1-X2	123.1 V
H2-GROUND	0.0 V			X2-GROUND	63.1 V		

SYSTEM IMPEDANCE

PANEL LEAKAGE	L1-GND	L2-GND
BRANCH CKT. BREAKERS ON (LOADS ARE REMOVED OR OFF)	58 µA	56 µA
SYSTEM IMPEDANCE (KΩ)	2,122	2,198

SYSTEM LEAKAGE MUST BE ≥ 200,000 Ω PER NFPA 99

LIM TRIP LEVEL TEST

		SINGLE-R (K ohms)	SINGLE-C (micro Farad)	BAL-R (K ohms)	BAL-C (micro Farad)
L1-GND.	LIM MTR.	5.00 mA	5.00 mA	5.00 mA	5.00 mA
	EXT MTR.	5.00 mA @ 270.0	5.00 mA @ 884.00	5.00 mA @ 271.0	5.00 mA @ 883.00
L2-GND.	LIM MTR.	5.00 mA	5.00 mA	5.00 mA	5.00 mA
	EXT MTR.	5.00 mA @ 270.0	5.00 mA @ 888.00	5.00 mA @ 271.0	mA @

HAZARD LEAKAGE CURRENT TESTS - BRANCH CIRCUITS

CIRCUIT NUMBER	LEAKAGE CURRENT L1-GND µA	LEAKAGE CURRENT L2-GND µA
1	86	79
2	119	108
3	139	127
4	156	144
5	190	204
6	232	223
7	221	212
8	292	383
9	420	408
10	442	430
11	758	565
12	801	606
13	X	X
14	X	X
15	X	X
16	X	X

SP = SPARE F = FUTURE X = BLANK

LIM TEST RESULT: ◉ PASS ○ FAIL (SEE NOTES BELOW)
GROUND TESTING PERFORMED BY ◉ SCHNEIDER ELECTRIC ○ OTHERS
TOTAL OF 28 OUTLETS TESTED
RECEPTACLE POLARITY IS CORRECT ☑

TECH NOTE(S): All Test Results Satisfactory. PASS
COMMENTS:
DEFICIENCIES:

15-916743
1501 S Potomac ST
Phase II

LINE ISOLATION MONITOR SYSTEM TEST

Schneider Electric

CUSTOMER	Graybar Electric Company, Inc. - Nashville, Tennessee	JOB #	WO-00080308	PAGE	
END USER	MEDICAL CENTER OF AURORA	DATE	1/2/2016	TEMPERATURE	60 F
SITE LOCATION	Medical Center of Aurora - SITE	DBID	35-185090	HUMIDITY	0 %
SUBSTATION	OR-10A	END USER ASSET/ID			
DESIGNATION	OR-10A	DEVICE	26011 - SE LINE ISOLATION MONITOR TES		
TESTED BY	Joe Porras	EQUIPMENT USED	GFL-1000		

NAMEPLATE DATA

MANUFACTURER	Schneider Electric	PANEL TYPE	SIX07DA07DA	SERIAL NO.	
PANEL MODEL NO.		LIM TYPE	ISO Guard Series 6		
INPUT VOLTAGE	277VAC	OUTPUT VOLTAGE	120VAC	ALARM CURRENT PICKUP	○ 2mA ◉ 5mA
RANGE					

INDICATOR TESTS

DESCRIPTION	MONITOR	ALARMS	DESCRIPTION	MONITOR	ALARMS
SAFE LIGHT	ACCEPTABLE	ACCEPTABLE	AUDIBLE	ACCEPTABLE	ACCEPTABLE
HAZARD LIGHT	ACCEPTABLE	ACCEPTABLE	SILENCE	ACCEPTABLE	ACCEPTABLE
PUSH TO TEST	ACCEPTABLE	ACCEPTABLE	SELF CALIBRATION	ACCEPTABLE	ACCEPTABLE

HAZARD CURRENT READINGS

METER READING - CIRCUITS ON 0.5 mA METER READING - CIRCUITS OFF 0.0 mA

VOLTAGE TESTS

PRIMARY VOLTAGE - BREAKERS ON (LOADS ARE REMOVED OR OFF)				SECONDARY VOLTAGE - BREAKERS ON (LOADS ARE REMOVED OR OFF)			
H1-GROUND	280.0 V	H1-H2	281.0 V	X1-GROUND	58.4 V	X1-X2	124.9 V
H2-GROUND	0.0 V			X2-GROUND	49.9 V		

SYSTEM IMPEDANCE

PANEL LEAKAGE	L1-GND	L2-GND
BRANCH CKT. BREAKERS ON (LOADS ARE REMOVED OR OFF)	58 µA	56 µA
SYSTEM IMPEDANCE (KΩ)	2,153	2,230

SYSTEM LEAKAGE MUST BE ≥ 200,000 Ω PER NFPA 99

LIM TRIP LEVEL TEST

		SINGLE-R (K ohms)	SINGLE-C (micro Farad)	BAL-R (K ohms)	BAL-C (micro Farad)
L1-GND.	LIM MTR.	5.00 mA	5.00 mA	5.00 mA	5.00 mA
	EXT MTR.	5.00 mA @ 270.0	5.00 mA @ 884.00	5.00 mA @ 271.0	5.00 mA @ 883.00
L2-GND.	LIM MTR.	5.00 mA	5.00 mA	5.00 mA	5.00 mA
	EXT MTR.	5.00 mA @ 270.0	5.00 mA @ 888.00	5.00 mA @ 271.0	mA @

HAZARD LEAKAGE CURRENT TESTS - BRANCH CIRCUITS

CIRCUIT NUMBER	LEAKAGE CURRENT L1-GND µA	LEAKAGE CURRENT L2-GND µA
1	93	84
2	127	118
3	160	149
4	171	157
5	204	186
6	230	213
7	309	280
8	331	290
9	440	310
10	410	320
11	395	298
12	405	383
13	X	X
14	X	X
15	X	X
16	X	X

SP = SPARE F = FUTURE X = BLANK

LIM TEST RESULT: ◉ PASS ○ FAIL (SEE NOTES BELOW)
GROUND TESTING PERFORMED BY ◉ SCHNEIDER ELECTRIC ○ OTHERS
TOTAL OF 26 OUTLETS TESTED
RECEPTACLE POLARITY IS CORRECT ☑

TECH NOTE(S): All Test Results Satisfactory. PASS
COMMENTS:
DEFICIENCIES:

1501 S Potomac ST
Phase II
15-916743

LINE ISOLATION MONITOR SYSTEM TEST

Schneider Electric

CUSTOMER	Graybar Electric Company, Inc. - Nashville, Tennessee	JOB #	WO-00080308	PAGE	
END USER	MEDICAL CENTER OF AURORA	DATE	1/2/2016	TEMPERATURE	60 °F HUMIDITY 0 %
SITE LOCATION	Medical Center of Aurora - SITE	DBID	35-185100		
SUBSTATION	OR-LASER PNL	END USER ASSET/ID			
DESIGNATION	OR-LASER PNL	DEVICE	26011 - SE LINE ISOLATION MONITOR TEST		
TESTED BY	Joe Porras	EQUIPMENT USED	GFL-1000		

NAMEPLATE DATA

MANUFACTURER	Schneider Electric	PANEL TYPE	SIP25GBPNA56H2	SERIAL NO.	
PANEL MODEL NO.		LIM TYPE	ISO Guard Series 6		
INPUT VOLTAGE	480VAC	OUTPUT VOLTAGE	208VAC	ALARM CURRENT PICKUP	○ 2mA ◉ 5mA
RANGE					

INDICATOR TESTS

DESCRIPTION	MONITOR	ALARMS	DESCRIPTION	MONITOR	ALARMS
SAFE LIGHT	ACCEPTABLE	ACCEPTABLE	AUDIBLE	ACCEPTABLE	ACCEPTABLE
HAZARD LIGHT	ACCEPTABLE	ACCEPTABLE	SILENCE	ACCEPTABLE	ACCEPTABLE
PUSH TO TEST	ACCEPTABLE	ACCEPTABLE	SELF CALIBRATION	ACCEPTABLE	ACCEPTABLE

HAZARD CURRENT READINGS

METER READING - CIRCUITS ON 0.2 mA METER READING - CIRCUITS OFF 0.0 mA

VOLTAGE TESTS

PRIMARY VOLTAGE - BREAKERS ON (LOADS ARE REMOVED OR OFF)				SECONDARY VOLTAGE - BREAKERS ON (LOADS ARE REMOVED OR OFF)			
H1-GROUND	281.2 V	H1-H2	485.0 V	X1-GROUND	128.7 V	X1-X2	211.0 V
H2-GROUND	279.2 V			X2-GROUND	82.7 V		

SYSTEM IMPEDANCE

PANEL LEAKAGE	L1-GND	L2-GND
BRANCH CKT. BREAKERS ON (LOADS ARE REMOVED OR OFF)	51 µA	65 µA
SYSTEM IMPEDANCE (KΩ)	4,137	3,246

SYSTEM LEAKAGE MUST BE ≥ 200,000 Ω PER NFPA 99

LIM TRIP LEVEL TEST

		SINGLE-R (K ohms)	SINGLE-C (micro Farad)	BAL-R (K ohms)	BAL-C (micro Farad)
L1-GND.	LIM MTR.	5.00 mA	5.00 mA	5.00 mA	5.00 mA
	EXT MTR.	5.00 mA @ 270.0	5.00 mA @ 884.00	5.00 mA @ 271.0	5.00 mA @ 883.00
L2-GND.	LIM MTR.	5.00 mA	5.00 mA	5.00 mA	5.00 mA
	EXT MTR.	5.00 mA @ 270.0	5.00 mA @ 883.00	5.00 mA @ 271.0	mA @

HAZARD LEAKAGE CURRENT TESTS - BRANCH CIRCUITS

CIRCUIT NUMBER	LEAKAGE CURRENT L1-GND µA	LEAKAGE CURRENT L2-GND µA
1	140	104
2	SP	SP
3	SP	SP
4	SP	SP
5	SP	SP
6	SP	SP
7	110	150
8	x	x
9	x	x
10	x	x
11	x	x
12	x	x
13	x	x
14	x	x
15	x	x
16	x	x

SP = SPARE F = FUTURE X = BLANK

LIM TEST RESULT: ◉ PASS ○ FAIL (SEE NOTES BELOW)
GROUND TESTING PERFORMED BY ◉ SCHNEIDER ELECTRIC ○ OTHERS
TOTAL OF 1 OUTLETS TESTED
RECEPTACLE POLARITY IS CORRECT ☑

TECH NOTE(S): All Test Results Satisfactory. PASS
COMMENTS: Circuit #1 = Laser Panel. Circuits #2 thru #6 spares- no loads tested.
DEFICIENCIES: