Aurora Bldg Dept. Cop

FIRE ALARM SYSTEM
RECORD OF COMPLETION

Name of Protected Property: Aurora MOB Suite # 170

Address of Protected Property: 1444 S Potomac

Rep. of Protected Property:

Authority Having Jurisdiction:

Address/Phone Number:

1. Type(s) of System or Service:

_____ NFPA Chapter 3 - Local
If alarm is transmitted to location(s) off premise, list where received: _____
_____

_____ NFPA 72, Chapter 3 - Emergency Voice/Alarm Service
Quantity of voice/alarm channels: _____ Single: _____ Multiple: _____
Quantity of speakers installed: _____ Quantity of Speaker Zones: _____
Quantity of telephones or telephone jacks included in system: _____

_____ NFPA 72, Chapter 4 - Auxiliary
Indicate type of connection:
Local energy: _____ Shunt: _____ Parallel telephone: _____
Location and telephone number for receipt of signals: _____
_____

_____ NFPA 72, Chapter 4 - Remote Station
Alarm: _____
Supervisory: _____

_____ NFPA 72, Chapter 4 - Proprietary
If alarms are retransmitted to public fire service communications center or others, indicate location and telephone number of the organization receiving alarm: _____
_____

Indicate how alarm is retransmitted: _____

_____ NFPA 72, Chapter 4 - Central Station

The Prime Contractor: _____

Central Station Location: _____

Means of transmission of signals from the protected premise to the central station:

_____	McCulloh	_____	Multiplex	_____	One-Way Radio
_____	DACT	_____	Two-Way Radio	_____	Others

Means of transmission of alarms to the public fire service communications center:
a. _____
b. _____
System Location: _____

5. Supervisory Signal Initiating Devices and Circuits

GUARD'S TOUR

a) _____ Coded Stations
b) _____ Noncoded Stations Activating _____ Transmitters
c) _____ Compulsory Guard Tour System Comprised of _____ Transmitter Stations and _____ Intermediate Stations
Note: Combination devices recorded under 4(b) and 5(a).

SPRINKLER SYSTEM

a) _____ Coded Valve Supervisory Signaling Attachments
Valve Supervisory Switches Activating _____ Transmitters
b) _____ Building Temperature Points
c) _____ Site Water Temperature Points
d) _____ Site Water Supply Level Points

Electric Fire Pump:

e) _____ Fire Pump Power
f) _____ Fire Pump Running
g) _____ Phase Reversal

Engine-Driven Fire Pump:

h) _____ Selector in Auto Position
i) _____ Engine or Control Panel Trouble
j) _____ Fire Pump Running

Engine-Driven Generator:

k) _____ Selector in Auto Position
l) _____ Control Panel Trouble
m) _____ Transfer Switches
n) _____ Engine Running

Other Supervisory Function(s) (specify):_____

6. Alarm Notification Appliances and Circuits

Quantity of indicating appliance circuits connected to the system: 11
Types and quantities of alarm indicating appliances installed: Style: Y Class: B

a) _____ Bells _____ Inch
b) _____ Speakers
c) 2 New 2 Exist Horn/Strobes
d) 11 Strobes
e) _____ Other: Door Holders
f) _____ Other: Fire Dampers
g) _____ Visual Signals Type: _____
with Audible: _____ without Audible: _____
h) _____ Local Annunciator

7. Signaling Line Circuits

Quantity and Style (See NFPA 72, Table 3-6) of signaling line circuits connected to the system:

Quantity: 1 Style: 4

	Organization Name/Phone	*Representative Name/Position*
Installer:		
Supplier:	**Meridian Fire & Security, 88 Inverness Circle East Suite A-202, Englewood, CO 80112**	
Service Organization:	**Meridian Fire & Security, LLC, (303) 790-2520**	**George McNeill, President**

Location of Record (As-Built) Drawings: Owner

Location of Owners Manuals: Owner

Location of Test Reports: Owner, Meridian Fire & Security, LLC

A contract, dated _____, for test and inspection in accordance with NFPA standard(s) No.(s) NFPA 72, dated _____, is in effect.

2. Certification of System Installation

(Fill out after installation is complete and wiring checked for opens, shorts, ground faults, and improper branching, but prior to conducting operational acceptance tests.)

This system has been installed in accordance with the NFPA standards as listed below, was inspected by Dave Taylor on 2-22-06, includes the devices listed below and has been in service since 2/27/06.

- X NFPA 72
- X NFPA 70, *National Electrical Code*, Article 760
- X Manufacturer's Instructions
- X Other (specify): Local AHJ Requirements

Signed: _____ Date: 2-22-06

Organization: Meridian Fire & Security, LLC

3. Certification of System Operation

All operational features and functions of this system were tested by Meridian Fire & Security, LLC on 2-22-06 and found to be operating properly in accordance with the requirements of:

- X NFPA 72
- X NFPA 70, *National Electrical Code*, Article 760
- X Manufacturer's Instructions
- X Other (specify): Local AHJ Requirements

4. Alarm Initiating Devices and Circuits

MANUAL

a) _____ Manual Stations _____ Noncoded, activating _____ Transmitters _____ Coded
b) _____ Combination Manual Fire Alarm and Guard's Tour Coded Stations

AUTOMATIC

Coverage: Complete: _____ Partial: _____

a) _____ Smoke Detectors _____ Ion _____ Photo
b) _____ Duct Detectors _____ Ion _____ Photo
c) _____ Heat Detectors _____ FT _____ RR _____ FT/RR _____ RC
d) _____ Water Flow Switches: ____ Noncoded, activating _____ Transmitters _____ Coded
e) _____ Other (list): _____

8. System Power Supplies

a) Primary (Main): X Nominal Voltage: 118 Current Rating: 10 Amp
))Overcurrent Protection: Type: Fuse & MOV Current Rating: 3 Amp

b) Secondary (Standby):
X Storage Battery: Amp-Hour Rating _____
X Calculated capacity to drive system, in hours: X 24 _____ 60
_____ Engine-driven generator dedicated to fire alarm system:
Location of fuel storage: _____

c) Emergency or Standby System used as backup to Primary Power Supply, instead of using a Secondary Power Supply:
_____ Emergency system described in NFPA 70, Article 700
_____ Legally Required Standby system described in NFPA 70, Article 701
Optional Standby System described in NFPA 70, Article 702, which also meets the performance requirements of Article 700 or 701

9. System Software

a) Operating System Software Revision Level(s): MCD 2.0
Application software Revision Level(s): SDU 1.4
b) Revision Completed by : _____
(name) (firm)

10. Comments

Dave Taylor Meridian Fire & Security Senior Systems Technician 2-22-06
(signed) for Central Station or Alarm Service Company (title) (date)

Frequency of routine tests and inspections, if other than in accordance with the referenced NFPA standard(s):

System deviations from the referenced NFPA standard(s) are:
THIS IS JUST A TENNANT FINISH. A COPY OF this AND ALL OTHER TENNANT FINISHES TO BE KEPT W/ THE R.O.C. FOR THE CORE AND SHELL. IT WILL BE UPDATED WHEN ALL TENNANT FINISHES ARE COMPLETE

Dave Taylor Meridian Fire & Security Senior Systems Technician 2-22-06
(signed) for Central Station or Alarm Service Company (title) (date)

Upon completion of the system(s) satisfactory test(s) witnessed (if required by the authority having jurisdiction):

(signed) representative of the authority having jurisdiction (title) (date)